

BLDG	Name	PROJECT DESCRIPTION	Director	Project Contact	Project Planner	Project Manager	Cur Ph	Approved Contract Documents End	Approved Construction End	Pre-Design Start Date	Contract Documents End Date	Construction Start Date	Substantial Completion
CHAP1201	CHAP1201 Ext Renovation	Exterior refurbishment, painting, wood trim replacement and window repair.	JP Fernandes	Douglas Denes	Douglas Denes		PF	08-Sep-16	08-Sep-16	31-Mar-17	31-Mar-17	01-Apr-17	08-Sep-17
VARBLD-C	All Gender Restroom Signage	Convert existing men and women restrooms into all gender restrooms	George Zdru	Bryan Dorlando	Steve Brown	Bryan Dorlando	DD	30-Jun-17	30-Oct-17	01-Nov-16	30-Jan-17	01-Mar-17	30-Apr-17
AMISB	Amistad 103, 105, 416 Cell Sorter	Renovate existing rooms to accommodate expansion of the Cell Sorting Core in Amistad.	Bruce McCann	Reyhan Larimer	Christie Day		CN	15-Dec-16	07-Apr-17	29-Sep-16	15-Dec-16	10-Feb-17	12-Apr-17
AMISB	Amistad YARC Humidifiers FY16 Phase 2	Continue separation of high pressure steam from low pressure steam piping for YARC research support space.	Michael Schrier	Jack Tiboni	Jack Tiboni		PD	17-Oct-13	01-Apr-14	24-Sep-15	31-Dec-15	01-Dec-16	30-Jun-17
AUDPG	AUDPG Reno FY17	Repair top portion of garage deck and expansion joints. Repair entrance piers.	John Turner	Sydney Colon	Douglas Denes	Sydney Colon	CN	16-May-16	30-Apr-17	21-Mar-16	16-May-16	26-Sep-16	10-Aug-17
BAKER	BAKER Hall Comprehensive Renovation	Renovate Baker Hall and exterior courtyard for Law School graduate student housing and academic use.	George Zdru	Justin M. Ritz	Kristina Chmelar	Justin M. Ritz	PC	10-Mar-17	01-Aug-18	11-Apr-16	10-Mar-17	01-Jul-17	01-Aug-18
BASS	BASS 231 Lab Fitout	Renovate existing lab for new microscope.	JP Fernandes	Shellie Anello	Joseph Schlosser	Shellie Anello	CN	20-Jan-17	31-May-17	03-Oct-16	20-Jan-17	20-Mar-17	31-May-17
BB	BB 2 Carpet Replacement	Replace all existing carpet on the second floor of the Boardman Building.	Bruce McCann	Eric Overland	Eric Overland		PC	31-Mar-17	31-Mar-17	01-Mar-17	15-Apr-17	01-Jun-17	15-Jul-17
BCMM	BCMM 437-448 Laboratory Renovation	Renovate an existing CNNR laboratory and upgrade adjacent lab support space for microscopy.	Bruce McCann	Christie Day	Christie Day		CD	26-May-17	21-Oct-17	20-Feb-17	01-May-17	01-Jul-17	01-Nov-17
BCMM	BCMM B03, 337, 346 Laboratory Renovation	Renovate existing lab and lab support space for a new Microbial Pathogenesis recruit.	Bruce McCann	Joseph Schlosser	Joseph Schlosser	Chelsea Monda	DD	20-Mar-17	04-Sep-17	17-Oct-16	20-Mar-17	08-May-17	30-Nov-17
BCMM	BCMM Elevator No. 2 Upgrade	Modernize existing hydraulic passenger elevator no. 2.	Bruce McCann	Gary Damora	Wen Lin	Gary Damora	CN	15-Dec-16	31-Jan-17	01-Dec-16	15-Dec-16	15-Jan-17	30-Jun-17
BCMM	BCMM Public Space Upgrades	Upgrade existing BCMM public spaces including entrance lobbies, corridors and stairwells.	Bruce McCann	Christian Roux	Eric Overland	Christian Roux	PC	01-Dec-15	01-Feb-16	01-Aug-15	30-Sep-16	01-May-17	31-Jul-17
BCT	BCT 414 Exhaust Correction	Correct exhaust from lab so that pumps can be properly vented.	John Turner	Bryan Dorlando	JP Fernandes	Bryan Dorlando	CN	11-Aug-16	30-Sep-16	11-Aug-16	11-Aug-16	01-Sep-16	28-Feb-17
BCT	BCT 512 Lab Reno FY17 RE	Renovate new lab for existing faculty member, Fengian Xia.	JP Fernandes	Bryan Dorlando	Jeromy Powers	Bryan Dorlando	CN	31-Dec-16	30-Jun-17	21-Jun-16	31-Dec-16	01-Apr-17	30-Jun-17
BCT	BCT Innovation Center	Innovation Center to BCT.	John Bollier	Kari Nordstrom	Kari Nordstrom	Bryan Dorlando	PD	30-Apr-18	01-Apr-20	01-Mar-17	30-Apr-18	02-Jul-18	01-Apr-20
BCT	BCT LL Teaching Lab Reno	Renovate and create new teaching labs in basement of BCT.	George Zdru	Bryan Dorlando	Kari Nordstrom	Bryan Dorlando	CN	12-Feb-16	02-May-17	25-Jun-15	12-Feb-16	29-Apr-16	15-Jul-17
BCT	BCT Process Chill Water Upgrade	Process Chilled Water system improvements and heat exchanger upgrades.	JP Fernandes	Joseph Schlosser	Joseph Schlosser	Justin Pezzolesi	DD	03-Mar-17	29-May-17	02-Sep-13	03-May-17	27-May-17	30-Nov-17
BK	BK BR Fire Modifications	Correct fire alarm monitoring issues with fire pump, controller and associated sprinkler switches.	Keith Fordsman	Michael Gibbons	Michael Lamore	Michael Gibbons	CN	24-Jan-17	31-Mar-17	24-Oct-16	08-Nov-16	30-Jan-17	08-May-17

BLDG	Name	PROJECT DESCRIPTION	Director	Project Contact	Project Planner	Project Manager	Cur Ph	Approved Contract Documents End	Approved Construction End	Pre-Design Start Date	Contract Documents End Date	Construction Start Date	Substantial Completion
BK	BK Servery and Kitchen Upgrade	Upgrade servery and kitchen.	JP Fernandes	Maggie McInnis	Maggie McInnis	Sydney Colon	PC	01-Feb-17	01-Sep-17	15-Oct-16	01-Mar-17	14-Apr-17	01-Sep-17
BM	BM Comprehensive Renovation		JP Fernandes	Maggie McInnis	Maggie McInnis		MP	30-Jun-14	30-Jun-20	01-Jul-17	01-Feb-18	15-Mar-18	01-Sep-19
BML	BML 1/LH 1, FMB 4/LH 4 Lab Renovation	Renovate existing laboratories and offices for the Departments of Pathology & Neurosurgery.	Bruce McCann	Christie Day	Christie Day	Reyhan Larimer	PC	11-Sep-15	31-Mar-16	16-Mar-15	03-Jan-17	07-May-16	01-Dec-17
BRBL	BRBL Condenser Water Line Repairs	The intent of the project is to repair the existing underground Beinecke supply and return condenser water lines.	Keith Fordsman	Justin Pezolesi	Kristina Chmelar	Justin Pezolesi	CN	26-Jan-17	29-Apr-17	11-Apr-16	06-May-16	12-May-16	25-May-16
BRBL	BRBL Display and Storage Upgrades	The intent of the project is to complete several interior improvements within the Beinecke facility. These improvements include procuring and installing additional flat storage, informational kiosks, and Court Level Display Cases.	John Turner	Justin Pezolesi	Kristina Chmelar	Justin Pezolesi	CN	04-Jul-16	09-Dec-16	26-Jan-16	04-Jul-16	15-Aug-16	09-Dec-16
VARBLD-C	Campus Sign System, Phase 4	This project is intended to provide a uniform system of exterior signage to establish a Yale identity, identify university buildings, define the boundaries of the campus, facilitate wayfinding and emergency response, and improve the aesthetics of the campus. For Med, Athletics and West Campus.	Keith Fordsman	Cathy Jackson	Cathy Jackson	Cathy Jackson	CN		31-Dec-10	17-Nov-08	30-Jun-09	01-Jul-09	31-Dec-17
CB	CB 407, 408 Laboratory Renovation	Renovate existing laboratory and lab support space for the Department of Laboratory Medicine.	Bruce McCann	Chelsea Monda	Joseph Schlosser	Chelsea Monda	CN	27-Jan-17	31-Aug-17	24-Oct-16	27-Jan-17	10-Apr-17	31-Aug-17
CC	CC HOC Shower Correction	Correct HOC shower which is leaking water into Entry H.	JP Fernandes	Maggie McInnis	Maggie McInnis		PD	06-Apr-17	06-Apr-17	06-Apr-17	06-Apr-17	06-Apr-17	06-Apr-17
KGL	Cen Electric Distribution Upgrade PH 1	Correct the electrical phasing for several buildings on Central Campus to improve the reliability of alternate power and increase the campus swap over efficiency.	Anthony Kosior	Max Herbig	Jim Cramond	Max Herbig	CN	31-May-16	31-Dec-17	01-Mar-16	31-May-16	01-Jan-17	31-Dec-17
CHUR157	CHUR157 11th Flr Reno	Renovate shell space on the 11th floor for Yale Development expansion.	JP Fernandes	James Fullton	James Fullton		PD	31-Mar-17	31-Jul-17	01-Jan-17	31-May-17	01-Jul-17	31-Aug-17
CHUR157	CHUR157 4 Office Renovation	Renovate existing office space in a leased property at 157 Church for YSM Development offices.	Bruce McCann	Eric Overland	Eric Overland		PC	30-Mar-17	30-Jul-17	01-Jan-17	30-Mar-17	15-May-17	15-Aug-17
CHUR157	CHUR157 YLS Admin Fitout	Provide partial design services for landlord fitout of admin office space.	Keith Fordsman	Sydney Colon	Kristina Chmelar	Sydney Colon	CN	16-Dec-16	01-Jul-17	03-Oct-16	16-Dec-16	16-Jan-17	01-Jul-17
CHUR250	CHUR250 2nd 3rd Flr Office Reno FY17	Renovate 2nd and 3rd floor for Global Health and EALL.	Keith Fordsman	Chelsea Monda	Jeromy Powers	Chelsea Monda	CN	01-Oct-16	17-Mar-17	01-Oct-16	01-Oct-16	19-Dec-16	31-May-17
CHUR258	CHUR250-258 Building Envelope Reno	Comprehensive exterior renovation of 250 and 258 Church Street.	JP Fernandes	Chelsea Monda	Jeromy Powers	Justin M. Ritz	CN	26-Aug-16	28-Jul-17	06-Jun-16	26-Aug-16	03-Oct-16	28-Jul-17

BLDG	Name	PROJECT DESCRIPTION	Director	Project Contact	Project Planner	Project Manager	Cur Ph	Approved Contract Documents End	Approved Construction End	Pre-Design Start Date	Contract Documents End Date	Construction Start Date	Substantial Completion
VARBLD-M	Church 129 Minor Office Renovation	Install new electrical, teldata and purchase additional furniture for a YSPH research group.	Bruce McCann	Eric Overland	Eric Overland	Eric Overland	CN	31-Mar-17	30-May-17	15-Mar-17	31-Mar-17	15-Apr-17	15-May-17
CLP	CLP 53 Classroom Renovation	Renovate existing office space into 2 large classrooms for the Yale School of Public Health.	Bruce McCann	Eric Overland	Eric Overland		CD	30-May-17	30-Dec-17	01-Jan-17	30-Apr-17	01-Jul-17	30-Dec-17
CLP	CLP Boiler Replacement UST		Bruce McCann	Jack Tiboni	Bruce McCann	Jack Tiboni	PF	31-Dec-15	31-Dec-15	03-Feb-16	31-Dec-16	03-Feb-16	31-Dec-16
CLP	CLP Window Replacement	Replace cracked windows on the second floor of College Place.	Bruce McCann	Christian Roux	Eric Overland		PF	31-Aug-16	31-Aug-16	01-Aug-16	30-Apr-17	01-Aug-17	31-Dec-17
CLRK158	CLRK158 & HLAND27 Renovations PH 1	The intent of this project is to fully renovate the main house at 158 Clark to house the sailing coach, and to stabilize the guest house at 27 Highland.	George Zdru	Maggie McInnis	Maggie McInnis	Maggie McInnis	PD	13-May-16	20-Dec-16	10-Dec-15	15-Jul-17	01-Sep-17	01-May-18
CMHC	CMHC 301-331 Research Support Renovation	Comprehensive renovation to the existing CMHC Vivarium.	Bruce McCann	Reyhan Larimer	Christie Day	Reyhan Larimer	CN	31-Mar-16	10-Mar-17	02-Feb-15	31-Mar-16	20-Jun-16	22-May-17
COLL135	College 135 1 Retail Separation	Create a new UP retail space on George Street by demising the existing first floor office suite.	Bruce McCann	Eric Overland	Eric Overland		PF	31-Dec-16	31-Dec-16	01-May-17	01-May-17	01-May-17	01-May-17
COLL135	College 135 230 Office Renovation	Upgrade the existing finishes and furniture in an existing office for Internal Medicine.	Bruce McCann	Eric Overland	Eric Overland		PF	01-Apr-17	01-Apr-17	01-Apr-17	01-Apr-17	01-Apr-17	01-Apr-17
CPP	CPP 13.8kV/4160v HVAC Upgrades	Upgrade HVAC Systems supplying the electrical distribution rooms with a smaller foot print sized unit with greater redundancy and reliability.	Keith Fordsman	Max Herbig	Michael Lamore	Max Herbig	PF	15-Nov-16	01-Feb-17	01-Mar-16	15-Nov-16	21-Feb-17	01-May-17
CPP	CPP Chilled Water Side Stream Filtration	Replace chilled water filtration system at CPP.	John Turner	Max Herbig	Sam Olmstead	Max Herbig	PC	31-Oct-16	31-Jan-17	01-Jul-16	31-Oct-16	01-Mar-17	01-May-17
CPP	CPP Chiller Controls Replacement	Replace the controls system to chillers 1, 2, 3 and 4 at the central power plant for greater reliability and communication to the operators.	Keith Fordsman	Max Herbig	Max Herbig	Max Herbig	CN	31-May-16	01-Apr-17	01-Mar-16	31-May-16	01-Jun-16	01-Apr-17
CPP	CPP Electrical Load Rebalancing	Redistribute Electrical loads on the 13.8 kV and 4160V bus systems to diversify loading and increase plant reliability. In addition, by removing the switch gear, arc flash hazards will be reduced to an acceptable level and equipment feeds will be relocated increasing plant safety.	John Turner	Max Herbig	Sam Olmstead	Max Herbig	DD	30-Jun-16	01-Oct-16	31-Mar-16	30-Jun-16	01-Mar-17	01-Jun-17
CPP	CPP Feedwater Loop Upgrade	Upgrade feedwater system supplying critical CPP operations with a new header system increasing the redundancy and reliability due to failed sections of the existing header piping and joints. In addition, upgrade the controls of the recirculation loop increasing its efficiency and longevity of the pump through optimized operation.	John Turner	Max Herbig	Max Herbig	Max Herbig	CN	17-Jun-16	30-Apr-17	01-Dec-15	17-Jun-16	01-Dec-16	30-Apr-17
CPP	CPP Life Safety Upgrade FY16	Provide life safety upgrades throughout the plant.	John Turner	Max Herbig	Max Herbig	Max Herbig	CN	31-Mar-16	30-Jun-16	22-Aug-16	06-Oct-16	31-Oct-16	01-Apr-17

BLDG	Name	PROJECT DESCRIPTION	Director	Project Contact	Project Planner	Project Manager	Cur Ph	Approved Contract Documents End	Approved Construction End	Pre-Design Start Date	Contract Documents End Date	Construction Start Date	Substantial Completion
CPP	CPP MH-16A Upgrades	This project will re-work existing steam piping in MH-16A and remove steam piping previously abandoned in place.	Keith Fordsman	Sam Olmstead	Sam Olmstead	Sam Olmstead	CN	07-Apr-17	01-May-17	01-Jan-17	07-Apr-17	17-Apr-17	30-Jun-17
CRWN270	CRWN270 Ext Envelope Stabilization Study	The intent of the project is to monitor and stabilize the exterior walls affected by the adjacent construction project	John Turner	Justin Pezolesi	John Bollier	Justin Pezolesi	CN	27-Jun-16	15-Jul-16	02-May-16	27-Jun-16	06-Jul-16	31-Jul-17
CRWN295	CRWN295 Kitchen Reno FY17	Relocate and upgrade existing kitchen.	JP Fernandes	Maggie McInnis	Maggie McInnis	Justin Pezolesi	PC	15-Mar-17	01-Sep-17	15-Oct-16	01-Apr-17	01-May-17	01-Sep-17
CS	CS B Classroom Renovation	Renovate existing basement for new classroom use.	Bruce McCann	Eric Overland	Eric Overland		PC	15-Sep-16	01-Apr-17	15-Jul-16	10-Apr-17	20-Jun-17	01-Oct-17
CS	CS Fire Escape Repair Study	Evaluate the structural integrity of the existing fire escape at the Cedarhurst School and make recommendations for repair.	Bruce McCann	Eric Overland	Eric Overland		PF	01-Mar-17	01-Jun-17	01-May-17	01-May-17	01-May-17	01-May-17
CSS100	CSS 100 F204 & F299 Office Renovation	Renovate existing vacant office space for the Laboratory Medicine Business office and ORA.	Bruce McCann	Eric Overland	Eric Overland	Eric Overland	CN	25-Feb-17	30-Apr-17	01-Feb-17	25-Feb-17	15-Mar-17	30-Apr-17
CSS100	CSS 100 Suite D100 Office Renovation	Renovate an existing office suite for YSM Finance.	Bruce McCann	Eric Overland	Eric Overland		PF	01-Apr-17	01-Jul-16	01-May-17	01-May-17	01-May-17	01-May-17
CSS002	CSS 2 YCCI Office & Clinic Renovation	Renovate existing YCCI space for a new conference room in the basement, additional office space on the 1st floor, and expansion of the existing Patient Clinic on the 4th floor.	Bruce McCann	Robynne Orr	Robynne Orr		DD	16-Jun-17	15-Dec-17	13-Mar-17	16-Jun-17	21-Aug-17	15-Dec-17
D	D Offline Renovation	Renovation of Durfee Hall.	JP Fernandes	Justin Pezolesi	Maggie McInnis	Justin Pezolesi	CN	20-Sep-16	01-Sep-17	20-Mar-16	20-Sep-16	15-Feb-17	01-Sep-17
DC	DC PC OFFLINE Cap Maint FY18	Residential college offline summer capital improvements.	JP Fernandes	Justin M. Ritz	Maggie McInnis	Justin M. Ritz	PC	15-Mar-17	15-Aug-17	01-Dec-16	15-Mar-17	21-May-17	15-Aug-17
DEW CUYL	DEW-CUYL Track Replacement	Replace running track.	JP Fernandes	Michael Gibbons	James Fullton	James Fullton	CN	26-Apr-17	04-Aug-17	15-Jun-16	26-Apr-17	08-May-17	04-Aug-17
DL	DL 2nd Flr Reno	Renovate 2nd floor for Psychology recruits.	JP Fernandes	Julie Mangino	Douglas Denes	Julie Mangino	CN	17-Oct-16	01-Apr-17	21-Jan-16	17-Oct-16	21-Nov-16	01-May-17
DL	DL 503 Lab Reno FY17 R	Renovate existing lab for new recruit, Rajit Manohar	JP Fernandes	Joseph Schlosser	Joseph Schlosser	Julie Mangino	DD	14-Apr-17	24-Jun-17	06-Mar-17	14-Apr-17	15-May-17	24-Jun-17
DOW	DOW B09 314 320 Reno FY17 R	Renovate existing space in Dow Hall for Department of Linguistics for new recruit, Jim Wood.	JP Fernandes	Chelsea Monda	Joseph Schlosser	Chelsea Monda	CN	03-Oct-16	02-Jun-17	13-Jul-16	03-Oct-16	14-Nov-16	30-Jun-17
DW	DW Partial Office Reno	Renovation of the office area at Dwight Chapel	JP Fernandes	Maggie McInnis	Maggie McInnis	Justin Pezolesi	DD	01-Mar-17	01-Jan-18	01-Sep-16	15-Jun-17	15-Aug-17	01-Apr-18

BLDG	Name	PROJECT DESCRIPTION	Director	Project Contact	Project Planner	Project Manager	Cur Ph	Approved Contract Documents End	Approved Construction End	Pre-Design Start Date	Contract Documents End Date	Construction Start Date	Substantial Completion
EAL	EAL 112 Lab Reno FY17 R	Renovate existing lab for new faculty recruit, Laura Newburgh.	JP Fernandes	Shellie Anello	Joseph Schlosser	Shellie Anello	CN	16-Dec-16	01-Sep-17	10-Oct-16	16-Dec-16	13-Mar-17	01-Sep-17
EDW340	EDW340 B8 Correct Water Infiltration	Correct water and humidity in basement B8 for paper storage.	John Turner	James Fullton	James Fullton	Sydney Colon	PF	01-Dec-14	01-Dec-14	01-Nov-15	23-Sep-16	10-Oct-16	30-Nov-16
EDW380	EDW380 Minor Reno	Minor renovations to the basement	JP Fernandes	Julie Mangino	James Fullton	Julie Mangino	CN	21-Oct-16	17-Jan-17	27-May-15	30-Sep-15	01-Nov-16	24-Mar-17
EDW380	EDW380 Window Replace and Upgrades FY17	Replace and refurbish existing windows.	JP Fernandes	Joseph Schlosser	Joseph Schlosser	Julie Mangino	CD	17-Jun-16	17-Jun-16	24-Oct-16	20-Feb-17	28-Apr-17	18-Aug-17
ELM272GH	Elm Street Graduate Student Housing	The intent of this project is to provide housing for graduate students and retail space in the Broadway district to provide replacement housing for units at the Hall of Graduate Studies. These units will be displaced by proposed renovation and reprogramming.	John Bollier	Justin M. Ritz	Steve Brown	Justin M. Ritz	CN	15-Jul-16	15-May-18	15-Jul-15	15-Jul-16	15-Jul-16	01-Jun-18
ELM149	ELM149 Patio Repair	Correct pavers and install new railings. Correct broken lights.	JP Fernandes	Michael Gibbons	JP Fernandes	Justin M. Ritz	PF	18-Sep-16	18-Sep-16	06-Mar-17	21-Apr-17	05-Jun-17	28-Jul-17
EMAIN322	EMAIN322 Leased Clinic Reno	Renovate an existing leased office suite in Branford into clinical space for the Department of Dermatology.	Bruce McCann	Chelsea Monda	Robynne Orr	Chelsea Monda	CN	31-Jan-17	30-Jun-17	24-Oct-16	31-Jan-17	03-Apr-17	30-Jun-17
AMISB	Energy Conservation Med Campus Phase II	Implement various projects throughout Medical Campus that will provide immediate energy conservation.	Anthony Kosior	Michael Ghilani	Julie Paquette		CN	04-Jan-16	30-Jun-16	02-Oct-15	04-Jan-16	04-Jan-16	31-May-17
AMISB	Energy Conservation Med Campus Phase III	Implement various projects throughout Medical Campus that will provide immediate energy conservation.	Anthony Kosior	Michael Ghilani	Julie Paquette	Michael Ghilani	CN	01-Jan-17	01-Sep-17	15-Sep-16	01-Jan-17	02-Jan-17	01-Sep-17
IR	Energy Conservation Phase II	Implement various projects throughout central and west campus that will provide immediate energy conservation.	Anthony Kosior	Michael Ghilani	Julie Paquette	Michael Ghilani	CN	04-Jan-16	30-Jun-16	02-Oct-14	04-Jan-16	04-Jan-16	30-Sep-17
ESC	Energy Conservation Phase III	Implement various projects throughout central and west campus that will provide immediate energy conservation.	Anthony Kosior	Michael Ghilani	Julie Paquette	Michael Ghilani	CN	15-Nov-16	01-Sep-17	01-Sep-16	15-Nov-16	01-Jan-17	01-Sep-17
ESHD	ESHD B16-21 Clinical Education Reno	Renovate existing Harkness dormitory basement space for Medical Education including additional mock exam rooms, conference room and green room.	Bruce McCann	Eric Overland	Eric Overland		DD	15-Apr-17	30-Oct-17	01-Jan-17	01-Jul-17	15-Sep-17	30-Jan-17
EVANS	EVANS Office Reconfiguration Study	Reconfigure existing office space for new program needs.	JP Fernandes	Jeromy Powers	Jeromy Powers	Jon Olsen	PD	27-Oct-17	27-Jul-18	10-Oct-16	31-Mar-17	31-Mar-17	31-Oct-17
FMB	FMB 215 Minor Laboratory Renovation	Renovate existing laboratory for the department of ObGyn.	Bruce McCann	Chelsea Monda	Christie Day	Chelsea Monda	CN	31-Jan-17	01-May-17	16-Jan-16	31-Jan-17	01-Mar-17	01-May-17

BLDG	Name	PROJECT DESCRIPTION	Director	Project Contact	Project Planner	Project Manager	Cur Ph	Approved Contract Documents End	Approved Construction End	Pre-Design Start Date	Contract Documents End Date	Construction Start Date	Substantial Completion
FMB	FMB B 15, 19 Standby Power	Provide standby power to the existing HLA laboratory for the Department of Surgery.	Bruce McCann	Christian Roux	David Spalding	David Spalding	CN	06-May-16	01-Jan-17	31-Jul-15	06-May-16	18-Oct-16	01-Apr-17
FMP	FMP 320,322,327 Office Renovation	Renovate an existing administrative office suite into 2 faculty offices for the Department of Urology.	Bruce McCann	Eric Overland	Eric Overland		PC	28-Apr-17	28-Apr-17	15-Mar-17	15-Apr-17	01-Jun-17	30-May-17
FND	FND HVAC Infrastructure	Replace existing HVAC infrastructure to support new programs.	JP Fernandes	Jeromy Powers	Jeromy Powers		PD	16-Feb-17	16-Feb-17	31-Jan-17	10-Apr-17	01-May-17	01-Sep-17
FND	FND Office Renovation	Renovate Founders Hall (135 Propsect) for McDougal Center, LGBTQ and Office of Gender and Campus Culture.	JP Fernandes	Julie Mangino	Jeromy Powers	Julie Mangino	DD	14-Apr-17	01-Sep-17	31-Jan-17	14-Apr-17	08-May-17	01-Sep-17
GALESHS	GALES Renovation FY17	PHASE III: Renovate the Varsity House Exterior, Boat House exterior with roof replacement and Coaches House Window Replacement.	John Turner	Justin Pezolesi	JP Fernandes	Justin Pezolesi	CN	01-Aug-16	05-May-17	23-May-16	01-Aug-16	03-Aug-16	05-May-17
GCCLUB	GCCLUB Delivery Drive Improvements	Correct kitchen delivery path which is to steep for safe deliveries.	JP Fernandes	James Fullton	James Fullton	Jon Olsen	PD	28-Feb-17	30-Jun-17	24-Apr-17	30-Jun-17	15-Aug-17	30-Sep-17
GEOR350	GEOR 350 YMG Office Renovation	Study the consolidation of YMG Patient Financial Services in various locations.	Bruce McCann	Robynne Orr	Robynne Orr	Wen Lin	CD	31-Dec-16	31-Dec-17	21-Mar-16	29-Sep-17	04-Dec-17	07-Sep-18
GEOR300	GEOR300 6 Lab Renovation Study	Renovate existing vacant office space for a new 75 workstation laboratory, lab support and office space in support of multiple YSM Departments.	Bruce McCann	Christie Day	Christie Day		PD	17-Nov-17	01-Dec-18	10-Apr-17	17-Nov-17	12-Feb-18	01-Dec-18
GEOR300	GEOR300 G020 Freezer Farm	Construct a new freezer farm at 300 George Street for YCCI.	Bruce McCann	Joseph Schlosser	Joseph Schlosser		DD	07-Jul-17	19-Jan-18	14-Apr-17	07-Jul-17	11-Sep-17	19-Jan-18
GEOR350	GEOR350 Base Building Upgrades	Replace and/or repair deficient existing interior and exterior building systems at 350 George Street.	Bruce McCann	Robynne Orr	Robynne Orr		CD	10-Mar-17	02-Feb-18	01-Aug-16	10-Mar-17	22-May-17	02-Feb-18
GEOR300	George 300 2114 Lab Renovation	Renovate existing lab for the Department of Immunobiology.	Bruce McCann	Joseph Schlosser	Joseph Schlosser	Chelsea Monda	DD	03-Apr-17	30-Nov-17	12-Sep-16	30-Mar-17	25-May-17	09-Nov-17
GML	GML Roof Replacement	Replace existiong roof on GML.	JP Fernandes	Douglas Denes	Douglas Denes	Michael Gibbons	DD	31-Mar-17	14-Jul-17	14-Dec-16	31-Mar-17	15-May-17	14-Jul-17
GCOURSE	GOLF C Dam Repair	Correct damaged dam on Yale Golf Course.	JP Fernandes	Jon Olsen	JP Fernandes	Jon Olsen	PC	01-Dec-16	02-Jul-19	15-Apr-15	01-Dec-16	05-May-19	02-Jul-19
GCLRNCTR	GOLF C Learning Center	Yale Golf Course Learning Center at new golf range.	JP Fernandes	Jeromy Powers	JP Fernandes	Jon Olsen	PF	28-Jul-17	31-Oct-18	06-Mar-17	06-Oct-17	02-Apr-18	05-Oct-18
GCOURSE	GOLF C Range Study	Convert existing cleared fields and deteention ponds to create a new golf range.	JP Fernandes	Jeromy Powers	Jeromy Powers	Jon Olsen	PD	28-Nov-16	01-Sep-17	01-Oct-16	03-Feb-17	03-Apr-17	30-Jun-17
HEWITT	HEWITT Snow Melt System Relocation	Relocate Hewitt Plaza snow melt system to BRBL.	George Zdru	Justin Pezolesi	Alice Raucher	Justin Pezolesi	PC	04-Dec-15	29-May-16	11-May-15	04-Dec-15	15-Jun-17	15-Oct-17
HEWITT	HEWITT Transformer Replacement	Replace the existing Hewitt Plaza substation transformer with a new outdoor 2,000KVA Cast Coil Transformer.	John Turner	Justin Pezolesi	Anthony Kosior	Justin Pezolesi	PC	15-Apr-16	17-Jun-16	22-Feb-16	15-Apr-16	01-Sep-17	31-Oct-17
HLH17	HLH17 Infrastructure Upgrades	Upgrades domestic water booster pump and AHU 1.	John Turner	Bryan Dorlando	JP Fernandes	Bryan Dorlando	CN	05-Nov-16	20-Jan-17	05-Nov-16	05-Nov-16	12-Dec-16	30-Apr-17

BLDG	Name	PROJECT DESCRIPTION	Director	Project Contact	Project Planner	Project Manager	Cur Ph	Approved Contract Documents End	Approved Construction End	Pre-Design Start Date	Contract Documents End Date	Construction Start Date	Substantial Completion
HLH24	HLH24 B5 Office Conversions	Create two new offices in Graduate Student 054.	JP Fernandes	Julie Mangino	JP Fernandes	Julie Mangino	CN	01-Mar-17	01-Jun-17	01-Jan-17	01-Mar-17	20-Mar-17	01-Jun-17
HLH27	HLH27 Basement Refurb	Refurbish basement area for graduate students	JP Fernandes	Douglas Denes	Douglas Denes	Julie Mangino	PF	07-Dec-16	07-Dec-16	07-Mar-17	07-Mar-17	01-May-17	31-Aug-17
HLH51	HLH51 Ext Painting	Paint exterior of building prior to Commencement	JP Fernandes	Douglas Denes	Douglas Denes	Julie Mangino	PF	25-Aug-16	25-Aug-16	31-Mar-17	31-Mar-17	01-May-17	25-Aug-17
HAG	Howard Avenue Garage Renovation	Upgrade Howard Avenue garage including the addition of valet parking, renovations to the main lobby and stair towers, improved wayfinding and new lighting.	JP Fernandes	Eric Overland	Eric Overland	Eric Overland	CN	01-May-14	01-Dec-15	01-Jan-14	01-May-14	01-Sep-15	29-Feb-16
IR	IR Bus Drop-Off Study FY15	Develop options to implement a bus drop.	George Zdru	Steve Brown	Steve Brown		MP	01-May-15	01-Sep-15	17-Jan-16	01-Jan-16	01-Jan-16	15-Jan-16
JE	JE OFFLINE Cap Maint FY18	Residential college offline summer capital improvements.	JP Fernandes	Maggie McInnis	Maggie McInnis	Bryan Dorlando	PC	15-Mar-17	15-Aug-17	01-Dec-16	15-Mar-17	01-May-17	15-Aug-17
JE	JE Weir Library Door	Install a new door between Wier Library and the Taft Room. Funded by the college.	JP Fernandes	Jeromy Powers	Jeromy Powers	Jeromy Powers	CN	04-Nov-16	13-Jan-17	12-Sep-16	11-Nov-16	16-Jan-17	27-Jan-17
JEH	JEH 2 & 3 Classroom Renovation	Renovate existing classrooms and student area on the 2nd and 3rd floor of the Hope Building for the Department of Medical Education.	Bruce McCann	Eric Overland	Eric Overland		CD	15-Jun-16	30-Aug-16	01-Jan-17	01-May-17	01-Jun-17	01-Sep-17
BASS	JWG Programmatic Relocation	Renovate existing buildings for the programmatic relocation of labs and offices in JWG for new Yale Science Building.	John Bollier	Shellie Anello	Maggie McInnis	Shellie Anello	CN	31-May-15	01-Sep-16	20-Jan-15	31-May-15	01-Jun-15	30-Jun-17
KBT	KBT 944 946 948 Lab FY17 R	Renovate existing lab space for new recruit, David Brewslo.	JP Fernandes	Shellie Anello	Joseph Schlosser	Shellie Anello	CN	05-Dec-16	19-May-17	24-Oct-16	05-Dec-16	27-Feb-17	19-May-17
KBT	KBT CSSI Book Relocation	Relocate books from CSSI in preparation for KBT CSSI Lower Level Reno	JP Fernandes	James Fullton	James Fullton		CN	10-Apr-17	30-Jun-17	10-Apr-17	10-Apr-17	10-Apr-17	30-Jun-17
KBT	KBT CSSI Lower Level Reno	Remove partial stacks on lower level and replace with new student spaces.	JP Fernandes	Chelsea Monda	James Fullton	Chelsea Monda	PC	31-Dec-16	31-Aug-17	01-Jul-16	03-Feb-17	01-May-17	31-Aug-17
KCL	KCL 101 Lab Reno FY17 RE	Renovate existing lab for existing faculty member, Mark Johnson.	JP Fernandes	Justin Pezzolesi	Maggie McInnis	Justin Pezzolesi	CN	15-May-16	01-Apr-17	12-Jan-16	15-May-16	11-Jan-17	01-Apr-17
	KCL7 Lab Renov FY16 R	Renovate existing lab KCL 7 for new recruit, David Keller.	John Bollier	Joseph Schlosser	Joseph Schlosser		PD			12-Jan-17	12-Jan-17	12-Jan-17	29-Sep-17
KGL	KGL 219 Minor Lab Reno	Renovate lab to accommodate consolidation of lab from KGL 334 for new faculty recruit.	JP Fernandes	Shellie Anello	Joseph Schlosser	Shellie Anello	CN	06-Feb-17	21-Jul-17	24-Oct-16	06-Feb-17	07-Apr-17	21-Jul-17
KGL	KGL 334 335 Lab Reno FY17 R	Renovate existing lab 334 and 335 for new recruit, Alan Rooney.	JP Fernandes	Shellie Anello	Joseph Schlosser	Shellie Anello	CN	13-Feb-17	24-Aug-17	21-Jun-16	13-Feb-17	07-Apr-17	24-Aug-17
KRN	KRN Lighting Retrofit	Retrofit existing recessed can CFL's on the third floor with LED's. This project will provide an estimated \$5,000 of annual energy savings and \$11,000 of annual maintenance savings, resulting in a simple payback of approximately 12.2 years when including utility incentives.	Anthony Kosior	Michael Ghilani	Michael Ghilani	Michael Ghilani	DD	05-Jan-17	26-Mar-17	21-Nov-16	05-Jan-17	11-Mar-17	30-Sep-17

BLDG	Name	PROJECT DESCRIPTION	Director	Project Contact	Project Planner	Project Manager	Cur Ph	Approved Contract Documents End	Approved Construction End	Pre-Design Start Date	Contract Documents End Date	Construction Start Date	Substantial Completion
LAPHAM	LAPHAM Exterior Repairs FY17	Replace windows and correct rotting ext trim and colonade	JP Fernandes	Douglas Denes	Douglas Denes	Sydney Colon	PD	31-May-17	31-Oct-17	22-Mar-17	31-May-17	01-Jul-17	31-Oct-17
LEPH	LEPH 127 Mothers Room	Renovate an existing underutilized storage room for use as a Mothers room.	Bruce McCann	Eric Overland	Eric Overland		PF	01-Jan-17	01-Jan-17	01-Jun-17	01-Jun-17	01-Jun-17	01-Jun-17
LFOP	LFOP Partial Ext Repair	Repair stucco on dome and repair fence.	JP Fernandes	Chelsea Monda	Maggie McInnis	Chelsea Monda	CN	13-May-16	20-Jun-16	02-May-16	13-May-16	01-Aug-16	05-May-17
LLCI	LLCI 10 Corridor Kitchen	Install small convenience kitchen in the LLCI corridor.	Bruce McCann	Eric Overland	Eric Overland		PC	01-Jan-17	01-Jan-17	01-Apr-17	01-Apr-17	01-May-17	01-Jun-17
LLCI	LLCI 604 - 609 Laboratory Reno FY17 R	Renovate existing laboratory, lab support and office space for the Department of Radiology.	Bruce McCann	Christie Day	Christie Day		DD	01-Apr-17	01-Aug-17	19-Jan-17	24-May-17	01-Jul-17	01-Dec-17
DCB	LMP 3, LLCI 3,4 Renovation	Upgrade existing office finishes and provide new furniture on LMP 3 and LLCI 3/4.	Bruce McCann	Eric Overland	Eric Overland		PF	01-Jan-17	01-Jan-17	01-May-17	01-May-17	01-May-17	01-May-17
LMP	LMP 5037-5040 Finish Upgrades	Upgrade existing finishes in the office area and adjacent bathrooms on LMP 5 for Dermatology.	Bruce McCann	Eric Overland	Eric Overland		CN	30-Nov-16	28-Feb-17	15-Dec-16	01-Jan-17	01-Feb-17	01-May-17
LOT 81	LOT81 Repair	Repave lot 81 and correct storm drainage.	JP Fernandes	Justin M. Ritz	Maggie McInnis	Justin M. Ritz	PD	01-Aug-16	20-Nov-16	11-Jul-16	01-Dec-16	01-Apr-17	01-Jul-17
VARBLD-C	Lower Hillhouse Landscape Study	The intent of this project is to improve the planting and paving along the Farmington Canal Greenway, adjacent to the Malone Center; and to add access to the Farmington Canal Greenway in the segment between Hillhouse Avenue and Temple Street.	Keith Fordsman	Bryan Dorlando	JP Fernandes	Bryan Dorlando	CD	30-Apr-14	30-Apr-15	30-Apr-13	30-Apr-13	06-Jun-16	31-Aug-17
LSG	LSG Security Expansion	Increase space for Yale ID Center.	JP Fernandes	Douglas Denes	Douglas Denes	Douglas Denes	CD	28-Feb-17	31-May-17	02-Jan-17	10-Mar-17	01-May-17	28-Jul-17
LSOG	LSOG 4 Laboratory Renovation	Full floor laboratory renovation for the Department of Pediatrics.	Bruce McCann	Christian Roux	Christie Day	Wen Lin	PC	30-Jul-15	31-Jan-18	15-Dec-14	24-Jan-17	01-Apr-17	31-Jan-18
LSOG	LSOG 503/505 Rack Washer Replacement	Replace existing YARC NHP rack washer on LSOG 5.	Bruce McCann	Christian Roux	David Spalding	Reyhan Larimer	CN	30-Nov-15	01-Nov-17	30-Aug-15	30-Nov-15	17-Apr-17	01-Nov-17
LSOG	LSOG B09, B10, SB06 Minor Renovation	Upgrade finishes in existing YARC break room, storage room and bathroom.	Bruce McCann	Eric Overland	Eric Overland		CN	15-Jan-16	31-Mar-17	01-Dec-15	15-Jan-17	01-Apr-17	31-May-17
LSOG	LSOG Elevator Repairs	Replace main lift cylinder on elevator number two. Provide oil remediation and clean up.	Bruce McCann	Gary Damora	Jack Tiboni	Gary Damora	CN	01-Oct-15	31-Jul-16	01-Oct-15	01-Oct-15	04-Feb-16	31-Dec-16
LUCE	LUCE Canopies Repair	Repair the front canopy of Luce Hall	JP Fernandes	James Fullton	James Fullton		PF	31-Aug-13	30-Nov-13	01-Jul-13	31-Aug-13	01-Sep-13	30-Nov-17
LWL	LWL Cowles House Interiors	Provide interior restoration in keeping with 1950s time period of Lewis family occupancy.		Kristina Chmelar	Kristina Chmelar		DD	28-Feb-17	08-Dec-17	09-Aug-16	28-Apr-18	03-Jul-18	30-Nov-18
MARSH	MARSH Lower Level Reno	Renovate the lower level of March Hall for new lab area and student support.	John Turner	James Fullton	James Fullton		PF	17-Jun-16	17-Jun-16	01-May-17	31-Aug-17	01-Nov-17	12-Jan-18
VARBLD-M	Microscopy Core Equipment Study	Renovate existing lab space into a microscope core facility for the Department of Neuroscience.	Bruce McCann	Robynne Orr	Robynne Orr		PD	05-Aug-17	31-Jan-18	07-Mar-17	05-Aug-17	30-Sep-17	31-Jan-18

BLDG	Name	PROJECT DESCRIPTION	Director	Project Contact	Project Planner	Project Manager	Cur Ph	Approved Contract Documents End	Approved Construction End	Pre-Design Start Date	Contract Documents End Date	Construction Start Date	Substantial Completion
PWG	PWG Indoor Track B200 and GYM T524 Floor	Replace the running track on the indoor running track B200. Replace the wood floor on the 5th floor GYM T524.	Keith Fordsman	Justin Pezolesi	Justin Pezolesi	Justin Pezolesi	CN	07-Apr-17	30-Jun-17	01-Mar-17	07-Apr-17	22-May-17	30-Jun-17
PWG	PWG JLA Corridor Reno	Renovate basketball and volleyball corridor (Gift Funded).	JP Fernandes	Bryan Dorlando	James Fullton	Bryan Dorlando	PC	01-Jun-16	01-Jun-16	01-Jun-16	30-Sep-16	01-Nov-16	30-Jun-17
PWG	PWG JLA Flooring Resanding FY17	Resand entire floor with new graphics.	JP Fernandes	Sydney Colon	James Fullton	Sydney Colon	CN	22-Jul-16	31-May-17	17-Jun-16	22-Jul-16	25-Jul-16	30-Jun-17
PWG	PWG JLA Flooring Resanding FY17	Resand entire floor with new graphics.	JP Fernandes	Sydney Colon	James Fullton	Sydney Colon	CN	22-Jul-16	31-May-17	17-Jun-16	22-Jul-16	25-Jul-16	30-Jun-17
PWG	PWG Rainleader Repair Study	Repair rainleaders in the south section of PWG.	John Turner	Justin Pezolesi	JP Fernandes	Justin Pezolesi	PF	09-Sep-16	30-Jun-17	30-May-16	09-Sep-16	24-Oct-16	30-Jun-17
RAH	RAH Plumbing Replacement FY17	A complete plumbing replacement to the existing system at Rose Alumni House.	Keith Fordsman	Max Herbig	Max Herbig	Max Herbig	DD	30-Apr-17	31-Aug-17	05-Oct-16	30-Apr-17	01-Jun-17	31-Aug-17
SM	RES COLLEGE ONLINE Refurbishment FY18	Minor summer refurbishment of residential colleges online.	John Turner	Maggie McInnis	Maggie McInnis	Sydney Colon	PC	21-Nov-16	21-Nov-16	01-Mar-17	01-Apr-17	01-Jun-17	15-Aug-17
BF	Residential Colleges 13 and 14	Build two new four-year residential colleges to facilitate the expansion of Yale College.	John Bollier	Jon Olsen	George Zdru	Jon Olsen	CN	30-Jun-14	01-Jun-17	16-Feb-09	18-Oct-10	01-Nov-14	25-Jun-17
SC	SC Renovation	To renovate Commons and Memorial Hall into a student and cultural hub for the campus.	George Zdru	Jim Elmasry	Jim Elmasry	Jon Olsen	DD	31-Jan-18	08-May-20	01-Dec-15	31-Mar-18	18-Jun-18	15-Apr-20
VARBLD-C	Science Hill & N. Campus Landscape Study	The intent of this Study is to provide an overall conceptual plan and a set of guidelines to inform future long-term planning and design of individual components in this precinct.	George Zdru	Steve Brown	Steve Brown		MP	15-Mar-16	15-Mar-16	15-Mar-16	15-Mar-16	15-Mar-16	30-Jun-17
SCIHLL	Science Hill Chilled Water Ext PH3 Study	Site Survey and Test Pit Effort for development and completion of Phase 3 design and constructability.	Keith Fordsman	Max Herbig	Sam Olmstead		PD	01-Jun-17	30-Nov-17	01-Mar-17	01-Jun-17	19-Jun-17	30-Nov-17
SCL	SCL 14 34 Glass Shop Upgrades	Safety upgrades to existing SCL Glass Shop.	JP Fernandes	Joseph Schlosser	Joseph Schlosser	Justin Pezolesi	CD	28-Nov-16	19-Jun-17	03-Oct-16	06-Feb-17	01-May-17	20-Aug-18
SCL	SCL 20 N2 Piping Repair	Repiar nitrogen piping to remove sulfur smell from lines.	JP Fernandes	Julie Mangino	JP Fernandes	Julie Mangino	CN	03-May-16	01-Jun-16	03-May-16	03-May-16	06-May-16	01-Feb-17
SCL	SCL 26 Lab Reno FY17 RE	Minor lab renovations to enable Dave Demille to move from SPL 20A, to accommodate new faculty recruit Nir Navon lab reno.	JP Fernandes	Julie Mangino	Jeromy Powers	Julie Mangino	CN	16-Dec-16	01-Jul-17	26-Sep-16	16-Dec-16	20-Feb-17	01-Jul-17
SCL	SCL 8 Lab Upgrade	Refurbish existing lab and safety improvements for Prof. Johnson.	JP Fernandes	Joseph Schlosser	Joseph Schlosser	Justin Pezolesi	DD	13-Apr-14	13-Jul-14	06-Jan-15	13-Apr-15	13-May-15	30-Jun-17
SDQ	SDQ L200 Renovation	Renovation of the Trowbridge Reference Room.	JP Fernandes	Justin Pezolesi	Jeromy Powers	Justin Pezolesi	CN	27-Jan-17	05-May-17	26-Sep-16	27-Jan-17	27-Feb-17	05-May-17
SDQ	SDQ NE Lower Level Renovation	Renovate the NE wing for a new use for Divinity (previously occupied by Music).	JP Fernandes	Justin Pezolesi	Jeromy Powers	Justin Pezolesi	CN	30-Dec-16	19-May-17	01-Sep-16	30-Dec-16	06-Mar-17	19-May-17

BLDG	Name	PROJECT DESCRIPTION	Director	Project Contact	Project Planner	Project Manager	Cur Ph	Approved Contract Documents End	Approved Construction End	Pre-Design Start Date	Contract Documents End Date	Construction Start Date	Substantial Completion
FISHER	SDQ Programming and Site Capacity Study		George Zdru	Kristina Chmelar	Kristina Chmelar	Max Herbig	MP	26-Feb-16	26-Feb-16	26-Feb-16	25-Mar-16	25-Mar-16	29-Apr-16
SEAMCO	SEAMCO 2 YCHRC Lab Renovation	Renovate existing Pediatrics laboratories at the YCHRC for relocation of George Miller from LSOG 4.	Bruce McCann	Christian Roux	Christie Day	Christian Roux	CN	31-Aug-16	31-Mar-17	01-Dec-15	31-Aug-16	01-Dec-15	14-Apr-17
VARBLD-C	Security Systems Infrastructure PH III	Replace aging and end of life security systems throughout Central Campus, Phase III of the Control Access Upgrade.	JP Fernandes	David Nevins	JP Fernandes	David Nevins	CN	01-Jul-16	30-Jun-18	01-Jul-16	01-Jul-16	02-Sep-16	30-Jun-18
VARBLD-C	Security Systems Infrastructure Phase II	Replace aging and end of life security systems throughout Central Campus and the Medical School.	JP Fernandes	David Nevins	David Nevins	David Nevins	CN	01-Oct-14	01-Apr-16	01-Oct-14	01-Oct-14	24-Oct-14	30-Jun-17
SHMC	SHM C 316, 335 - 338 Security Upgrade	Install new security card readers on lab and cold room entrance doors.	Bruce McCann	Bruce McCann	Bruce McCann		CN	02-Oct-15	13-Nov-15	15-Sep-15	02-Oct-15	12-Oct-15	13-Nov-15
SHMC	SHM CE & C1 Chair Replacement	Replace existing chairs and lab stools on SHM CE and C1 for the Department of MB&B.	Bruce McCann	Eric Overland	Eric Overland	Eric Overland	PC	01-Mar-17	30-May-17	01-Mar-17	01-Apr-17	01-May-17	01-Jun-17
SHMI	SHM I 500 Conference Room Renovation	Renovate the existing Dome Room for Neuroscience conference and seminar use.	Bruce McCann	Christian Roux	Eric Overland	Christian Roux	PC	03-Jun-16	30-Sep-16	25-Apr-16	01-Feb-17	01-May-17	31-Jul-17
SHMICDU	SHM I CDU Replace AHUs		Bruce McCann	Jack Tiboni	Bruce McCann	Jack Tiboni	PF	31-Dec-15	31-Dec-15	03-Feb-15	31-Dec-15	03-Feb-15	31-Dec-15
SHMICDU	SHM I CDU Roof Repair	Evaluate the existing planter roof assembly to determine the cause of water infiltration into the offices below.	Bruce McCann	Christian Roux	Eric Overland		CN	01-Jun-16	17-Dec-16	31-May-16	31-May-16	01-Nov-16	30-Apr-17
SHMI	SHM I Wing CDU HVAC Study	Review existing HVAC systems for all floors, and propose new for future development of laboratory and office space.	Bruce McCann	Eric Overland	Eric Overland		PF	01-Mar-17	01-Mar-17	01-May-17	01-May-17	01-May-17	01-May-17
SHMI	SHM I, CDU, NIHB Public Space Upgrades	Upgrade existing public space finishes throughout the Child Study Center.	Bruce McCann	Eric Overland	Eric Overland		CD	15-Mar-17	01-Oct-17	03-Jan-27	01-Jun-17	15-Jul-17	01-Dec-17
SHMI	SHM IG 39-51 YARC Aquatics Renovation	Construct new Zebrafish facility for the Department of Physiology in SHM IG. Expand existing Xenopus tropicalis facility in WWW B for the Department of Pediatrics.	Bruce McCann	Christie Day	Christie Day	Wen Lin	CD	08-Dec-16	12-Apr-17	01-Sep-16	30-Apr-17	01-Jul-17	05-Jan-18
	SHM L 200 - 211 Office Renovation	Renovate existing office suites in the SHM L2 Deans corridor.	Bruce McCann	Eric Overland	Robynne Orr		PF			01-Jan-17	01-Jan-17	01-Jan-17	01-Jan-17
SHML	SHM L 200-211 Office Renovation	Renovate existing office space for YSM Administration.	Bruce McCann	Eric Overland	Eric Overland	Eric Overland	CN	15-Jan-17	15-Apr-17	15-Dec-17	15-Jan-17	15-Feb-17	01-May-17
SHML	SHM L Classrooms Feasibility Study	Provide new group study rooms in the Medical Library.	Bruce McCann	Christie Day	Christie Day		DD	15-May-17	31-Jul-18	01-Dec-16	15-Jun-17	23-Aug-17	31-Jul-18

BLDG	Name	PROJECT DESCRIPTION	Director	Project Contact	Project Planner	Project Manager	Cur Ph	Approved Contract Documents End	Approved Construction End	Pre-Design Start Date	Contract Documents End Date	Construction Start Date	Substantial Completion
SHML	SHM LE 007A Minor Renovation	Upgrade the existing finishes and furniture in the Mothers room.	Bruce McCann	Robynne Orr	Robynne Orr		CN	26-Feb-16	25-Apr-16	01-Feb-16	15-Apr-16	01-Feb-17	31-May-17
SHSWSN	SHSWSN Leak Repair	Correct multiple leaks in service node at loading dock doors which is shorting exit sign and emergency lighting.	JP Fernandes	Justin Pezzolesi	Douglas Denes	Justin Pezzolesi	CN	01-Nov-14	31-Mar-17	01-Nov-14	01-Nov-14	15-Mar-17	30-Apr-17
SLB	SLB 0003 Office Conversion	Creae a new office with Office 0003.	Keith Fordsman	Douglas Denes	Douglas Denes		PF	17-Nov-16	17-Nov-16	03-Mar-17	31-May-17	01-Jul-17	30-Sep-17
SM	SM HOC Interior Alterations FY17	Interior renovation to the Head of College.	JP Fernandes	Maggie McInnis	Maggie McInnis		CN	23-Dec-16	01-Apr-17	12-Dec-16	23-Dec-16	01-Mar-17	01-Nov-17
SML	SML 116 191D Corridor Reno Study	Renovate the corridor between 116 and 191D.	Dev Hawley	James Fullton	James Fullton	Bryan Dorlando	PD	25-Aug-17	12-Jan-18	24-Apr-17	25-Aug-17	01-Nov-17	12-Jan-18
SML	SML 139 Carpet Replacement	Replace carpet tiles that were installed incorrectly.	JP Fernandes	Bryan Dorlando	James Fullton	Bryan Dorlando	PC	01-Apr-16	01-Aug-16	15-Oct-16	30-Nov-16	01-Dec-16	31-Jul-17
SML	SML 175 176 Digital Humanities Reno	Reno suite 175 and 176 for Digital Humanities	JP Fernandes	James Fullton	James Fullton	Bryan Dorlando	PD	31-Jul-17	31-Jul-18	01-Jan-17	31-Jul-17	01-Dec-17	31-Jul-18
SML	SML 175 Renovation	Swing space renovation for Beinecke Library Group.	John Turner	Justin Pezzolesi	Alice Raucher	Justin Pezzolesi	CN	30-Jan-15	20-May-15	01-May-14	30-Jan-15	05-Jan-15	31-Aug-16
SML	SML 2 and 3 Fir HVAC Upgrades Study	Upgrade the HVAC on the 2 and 3 floor spaces.	JP Fernandes	James Fullton	James Fullton	Bryan Dorlando	PF	06-Feb-17	06-Feb-17	06-Feb-17	06-Feb-17	06-Feb-17	06-Feb-17
SML	SML 325 326 Babylonian Storage	Install additional storage cabinets for the collections.	JP Fernandes	James Fullton	James Fullton		CN	31-Mar-17	31-May-17	06-Feb-17	06-Feb-17	17-Apr-17	31-May-17
SML	SML B040 B053 Refurb	Reburishment of office area B040 and B053. Funded by the department.	JP Fernandes	Bryan Dorlando	James Fullton	Bryan Dorlando	CN	05-Nov-16	31-Mar-17	05-Nov-16	05-Nov-16	05-Nov-16	31-Mar-17
SML	SML B05 AC	Install AC in Conference Room which was impacted by SML CTL	JP Fernandes	Bryan Dorlando	James Fullton		CN	01-Mar-17	30-May-17	01-Mar-17	01-Mar-17	01-May-17	30-May-17
SML	SML Manuscripts and Archive Reno	Renovate Manuscripts and Archive.	JP Fernandes	Bryan Dorlando	James Fullton	Bryan Dorlando	PC	28-Feb-17	01-Dec-17	01-Oct-16	28-Feb-17	01-May-17	30-Nov-17
SML	SML Nave 184 190 Minor Reno	Millwork modifications to the circulation desk and guard station located in the Nave.	JP Fernandes	James Fullton	James Fullton	Bryan Dorlando	PD	28-Feb-17	30-Jun-17	01-Oct-16	30-Jun-17	01-Sep-17	30-Nov-17
SML	SML Nave Roof Leader Repair	Reline existing roof leaders in the SML Nave	John Turner	Justin Pezzolesi	JP Fernandes	JP Fernandes	CN	18-Aug-16	13-Jan-17	01-Aug-16	18-Aug-16	05-Sep-16	31-Jan-17
SML	SML Partial Exterior Repairs	Comprehensive exterior masonry repairs to select elevations, including window restoration.	Keith Fordsman	Bryan Dorlando	JP Fernandes	Bryan Dorlando	PC	28-Feb-17	30-Dec-18	01-Nov-16	28-Feb-17	01-Jun-17	31-Dec-18
SML	SML Stair 021A Light	Install additional lighting in Stair 021A for safety.	JP Fernandes	James Fullton	James Fullton		PD	08-Sep-16	08-Sep-16	01-Mar-17	30-Apr-17	01-Jul-17	31-Aug-17
SCIPKG	SP Garage Retail Fit-out	Fund the completion of the retail space in the SP Garage and the tenant fitout allowances necessary to induce retail tenants to lease the approximately 26,000 sf of retail space on the first level of this garage.	JP Fernandes	Janice Bruneau		Janice Bruneau	CN		30-Sep-11	29-Jun-11	29-Jun-11	28-Feb-13	30-Jun-17

BLDG	Name	PROJECT DESCRIPTION	Director	Project Contact	Project Planner	Project Manager	Cur Ph	Approved Contract Documents End	Approved Construction End	Pre-Design Start Date	Contract Documents End Date	Construction Start Date	Substantial Completion
SPL	SPL 20-20A Lab Reno FY17 R	Convert Shop 20 into new lab with existing lab 20A for new recruit, Nir Navon.	JP Fernandes	Julie Mangino	Jeromy Powers	Julie Mangino	CN	01-Oct-16	31-May-17	01-Jul-16	01-Oct-16	05-Dec-16	31-May-17
SPL	SPL 6-9 Lab Reno FY17	Renovate existing lab 6,7, and 8 for existing faculty, David DeMille. Renovate existing post doc offices 9.	JP Fernandes	Julie Mangino	Jeromy Powers	Julie Mangino	CN	30-Sep-16	31-May-17	29-Jun-16	30-Sep-16	05-Dec-16	31-May-17
SPL	SPL Sprinkler Reno	Make building fully sprinklered.	JP Fernandes	Jeromy Powers	Jeromy Powers		PD	16-Jun-17	01-Dec-17	27-Feb-17	16-Jun-17	31-Jul-17	29-Dec-17
SPP	SPP CT 4&5 Replacement	Replace Cooling Towers #4 and #5.	Keith Fordsman	Michael Gibbons	Sam Olmstead	David Spalding	CN	09-Aug-16	15-May-17	04-Apr-16	09-Aug-16	18-Oct-16	09-Jun-17
SPP	SPP DA Drain/Overflow		John Turner	Michael Gibbons	Sam Olmstead	Michael Gibbons	MP	30-Nov-16	30-Jan-17	01-Mar-16	30-Nov-16	17-Apr-17	26-May-17
SPP	SPP DCS Upgrade	Upgrade and modernize the existing Yokogawa and soon-to-be unsupported control system at Sterling Power Plant to provide a continuation of the existing operation with increased cost saving benefits, greater reliability, and improved communication between the controls systems and operations.	John Turner	Max Herbig	Sam Olmstead	Max Herbig	DD	30-Jun-16	30-Sep-16	01-Jan-16	30-Jun-16	01-Jul-17	31-Oct-17
SPP	SPP Fire Pump and Turbine Upgrade	Inspect and repair existing Coppus Turbine and Flowserve Pump	Keith Fordsman	Michael Gibbons	Sam Olmstead	Michael Gibbons	CN	27-Feb-17	17-Mar-17	27-Feb-17	27-Feb-17	27-Feb-17	14-Apr-17
SPP	SPP Fuel Oil Filtration Upgrade	Installation of a fuel oil pre-filter system for the Taurus 70 Gas Turbines.	Anthony Kosior	Max Herbig	Sam Olmstead	David Spalding	PC	23-Nov-15	01-Feb-16	01-Jul-15	23-Nov-15	31-Jan-17	01-Apr-17
SPP	SPPC Boiler Feed Pump Replacement	Replacement and upgrade existing feed water pumps to increase reliability of feed water service to SPP Cogeneration.	John Turner	Michael Gibbons	Sam Olmstead	David Spalding	CN	01-Aug-16	01-Mar-17	01-Feb-15	01-Aug-16	15-Nov-16	12-May-17
SSS	SSS 305 306 Minor Reno FY17 R	Renovate suite to accommodate new faculty recruit, Nick Turk-Brown	JP Fernandes	Julie Mangino	Douglas Denes	Julie Mangino	CN	17-Mar-17	14-Jul-17	16-Jan-17	17-Mar-17	10-Apr-17	14-Jul-17
STR1625	STR1625 Leased Clinic Reno	Renovate an existing leased office suite in Middlebury into leased Clinical space for the Department of Dermatology.	Bruce McCann	Chelsea Monda	Robynne Orr	Chelsea Monda	PC	25-Nov-16	31-Mar-17	04-Dec-15	25-Nov-16	03-Apr-17	30-Jun-17
VARBLD-C	Sustainable Transportation Study	To develop near and longterm strategies that encourage bicycling, walking, and transit use to connect Yale commuting population to its three campus and to better connect them to each other.	George Zdru	Steve Brown	Steve Brown		MP	15-Feb-17	15-Feb-17	15-Apr-16	15-Feb-17	15-Apr-16	31-Aug-17
SY	SY Crest Restoration	Restore all of the crests on Saybrook College.	JP Fernandes	Maggie McInnis	Maggie McInnis	Maggie McInnis	CN	01-Feb-16	01-Aug-16	01-Oct-15	01-Feb-16	15-Jul-16	24-Aug-17
MHMA	TAC & MHMA Auditorium AV Upgrades	Upgrade AV in the TAC and Harkness Auditoriums.	Bruce McCann	Christian Roux	Eric Overland		CN	30-Mar-16	15-Aug-16	01-Feb-16	30-Mar-16	15-Jul-16	30-Apr-17

BLDG	Name	PROJECT DESCRIPTION	Director	Project Contact	Project Planner	Project Manager	Cur Ph	Approved Contract Documents End	Approved Construction End	Pre-Design Start Date	Contract Documents End Date	Construction Start Date	Substantial Completion
TAC	TAC N & S Building Automation Upgrade	Replace older, now unsupported, Tridium R2 based controls infrastructure to the current AX platform at TAC. This upgrade to the AX platform is also required to enable new system programming in support of energy conservation efforts being implemented at the Medical School.	David Parnigoni	Jack Tiboni	Jack Tiboni	Jack Tiboni	CN	17-Mar-15	30-Jun-16	02-Jan-15	17-Mar-15	30-Apr-15	31-May-17
TAC	TAC NL 21, 23, 25 3T MRI Upgrade	Replace existing Siemens 1.5T Sonata MRI system with a new Siemens 3T Prisma Fit MRI system.	Bruce McCann	Reyhan Larimer	Reyhan Larimer	Reyhan Larimer	CN	06-Jan-17	01-May-17	20-Sep-16	06-Jan-17	15-Feb-17	08-May-17
TC	TC Partial Ext Repair	Correct masonry at multiple locations to correct water infiltration.	JP Fernandes	Joseph Schlosser	Joseph Schlosser	Jon Olsen	DD	05-May-17	18-Aug-17	15-Sep-16	05-May-17	19-Jun-17	18-Aug-17
TEMP302	TEMP302 HVAC Upgrades PH2	Implement the phase 2 work, which includes new chiller and boiler replacement.	JP Fernandes	Joseph Schlosser	Joseph Schlosser	Justin M. Ritz	DD	23-Jan-17	25-Sep-17	29-Aug-16	23-Jan-17	20-Mar-17	15-Sep-17
TEMP433	TEMP433 Room Signage	Install room signage in the entire suite for safety responses; emergency response location.	JP Fernandes	James Fullton	James Fullton	James Fullton	PF	30-Jun-16	15-Aug-16	15-Oct-16	31-Dec-16	15-Oct-16	31-Dec-16
TEMP040	Temple 40 0738 Minor Clinic Renovation	Renovate existing leased office space for the Child Study Center.	Bruce McCann	Robynne Orr	Robynne Orr		CN	20-Jan-17	31-Mar-17	03-Oct-16	20-Jan-17	13-Mar-17	07-Apr-17
TEMP040	Temple 40 3 Patch & Paint	Patch and paint existing Ophthalmology Clinic.	JP Fernandes	JP Fernandes	Eric Overland	JP Fernandes	CD	30-Apr-15	30-Apr-15	01-May-15	31-Dec-15	31-Dec-15	01-Feb-16
TMP	TMP 4 Office Renovation	Renovate existing offices for the Department of Neurosurgery.	JP Fernandes	Eric Overland	Eric Overland		CD	31-May-16	30-Dec-16	01-Aug-15	01-May-17	15-Jul-17	01-Dec-17
TMP	TMP 515 Autoclave Replacement	Supply and install new autoclave for the Department of Orthopedics.	Bruce McCann	Eric Overland	Eric Overland		CN	01-Feb-17	30-May-17	01-Feb-17	01-Mar-17	01-Apr-17	01-May-17
UT	UT Auditorium AC	Install air conditioning	JP Fernandes	Maggie McInnis	Maggie McInnis		PF	08-Jul-14	08-Jul-14	08-Apr-16	08-Dec-16	08-Jul-17	08-Sep-20
UT	UT Control Rm AC Upgrades	Upgrade cooling in the control booths to provide required cooling.	JP Fernandes	Justin M. Ritz	Maggie McInnis	Justin M. Ritz	PC	20-Jun-16	20-Jun-16	20-Jun-16	20-Jun-16	01-Dec-16	20-Mar-17
ESC	VARBLD- Fall Protection FY16	Yearly install of fall protection per EHS.	JP Fernandes	Maggie McInnis	Maggie McInnis	Julie Mangino	CD	01-Apr-16	01-Aug-16	01-Nov-16	01-May-17	15-Jun-17	01-Sep-17
YORK212	VARBLD-C ADA Drama Modifications	ADA modification at YORK212, Park 205, CRWN305 and YORK149 to accommodate new faculty member.	John Turner	Justin M. Ritz	Maggie McInnis	Justin M. Ritz	CN	01-Jun-16	24-Feb-17	01-Apr-16	01-Jun-16	15-Jun-16	01-Apr-17
VARBLD-C	VARBLD-C ALTERATIONS PROJECTS FY17	Various central campus alterations funded projects, TASK 600.	JP Fernandes	Jennifer Connell	Jennifer Connell	Jennifer Connell	CN	01-Jul-16	30-Jun-17	01-Jul-16	01-Jul-16	01-Jul-16	30-Jun-17
SDQ	VARBLD-C CAMPUS IMPROVEMENTS FY17	Various bike rack and sidewalk improvements throughout central campus.	JP Fernandes	Sydney Colon	James Fullton	Sydney Colon	CN	25-Nov-16	28-Apr-17	25-Oct-16	25-Nov-16	10-Apr-17	30-Jun-17
PM	VARBLD-C FAVE Projects FY17	Upgrade various fire alarm panel to be in compliance with the Universities Mass Notification System.	JP Fernandes	Michael Gibbons	JP Fernandes	Michael Gibbons	CN	21-Oct-16	17-Feb-17	07-Oct-16	21-Oct-16	05-Dec-16	28-Apr-17
LFOP	VARBLD-C GREEN Infrastructure FY15		JP Fernandes	James Fullton	JP Fernandes	Sydney Colon	PD	30-Jul-14	30-Apr-15	30-Jun-14	30-Jul-16	30-Aug-14	30-Apr-17
VARBLD-C	VARBLD-C Public Art Work Refurbish	Various out door sculptures and art work repair that is ongoing.	JP Fernandes	Maggie McInnis	Maggie McInnis	Maggie McInnis	CN	29-Nov-15	02-Sep-17	29-Sep-15	29-Jan-16	02-Apr-16	01-May-17

BLDG	Name	PROJECT DESCRIPTION	Director	Project Contact	Project Planner	Project Manager	Cur Ph	Approved Contract Documents End	Approved Construction End	Pre-Design Start Date	Contract Documents End Date	Construction Start Date	Substantial Completion
W-ABC	W-ABC 059A Cryo-EM Renovation	Renovate an existing equipment room to accommodate a new Cryo-EM microscope.	Bruce McCann	Wen Lin	Christie Day	Wen Lin	CN	15-Jun-16	01-Dec-16	29-Feb-16	15-Jun-16	01-Aug-16	01-Dec-17
W-ABC	W-ABC 105 Freezer Farm Upgrade	Renovate existing cryogenic storage room to accommodate freezers.	Bruce McCann	Christie Day	Christie Day		DD	28-Apr-17	22-Sep-17	07-Mar-17	28-Apr-17	19-Jun-17	22-Sep-17
W-ABC	W-ABC 2 Lab Renovation	Full floor laboratory renovation to accommodate the Microbial Sciences Institute at the WC.	Nicholas Kornacki	Wen Lin	Christie Day	Wen Lin	CN	22-Jan-16	01-Mar-17	30-Nov-14	15-Jan-16	01-Apr-16	01-Apr-17
W-ABC	W-ABC 2 South Wing Lab Customization	Renovate existing lab space for 2 new recruits in the Microbial Sciences Institute.	Bruce McCann	Wen Lin	Christie Day	Wen Lin	CN	20-May-16	02-Mar-17	20-Feb-16	20-May-16	22-Aug-16	31-May-17
W-ABC	W-ABC 2 South Wing Reno FY17 R	Customize the south wing of ABC 2 to accommodate a new Microbial Sciences Institute recruit.	Bruce McCann	Wen Lin	Christie Day	Wen Lin	CN	30-Oct-16	31-May-17	06-Sep-16	30-Oct-16	15-Dec-16	31-May-17
W-ABC	W-ABC, ISTC & MIC Roof Replacement	Replace existing roofs on buildings W-ABC, ISTC and MIC.	John Turner	Wen Lin	David Spalding		CD	01-Mar-17	01-Sep-17	06-Sep-16	01-Mar-17	01-Apr-17	01-Sep-17
DOW	WARNER Fintube Replacement	Replace all fintube flat panel radiators that are failing (Operations to implement).	John Bollier	Bryan Dorlando	JP Fernandes	Bryan Dorlando	CN	22-Nov-16	31-Mar-17	22-Nov-16	22-Nov-16	05-Dec-16	31-Aug-17
WGS	WARNER Office Relocations	Relocate Provost offices to HGS (WGS temp) and College Dean offices from HGS to Warner.	John Turner	Chelsea Monda	James Fullton	Chelsea Monda	CN	12-Jun-15	31-Aug-15	24-Apr-15	12-Jun-15	15-Jun-15	31-Aug-15
W-PWRPL	WC Chilled Water Capacity Increase	Installation of (1) new 2500 ton Chiller and supporting auxiliaries to increase West Campus chilled water capacity.	John Turner	Michael Gibbons	Sam Olmstead	David Spalding	CN	31-Jan-16	31-Dec-16	25-Nov-15	31-Jan-16	01-Sep-16	23-Jun-17
W-SITE	WC Control Network Upgrade	Reconfigure West Campus Apogee System to allow web and remote access, connect to Yale MAXNET BAS network, combine West Campus with Central Campus database and virtual server.	Anthony Kosior	Julie Paquette	Julie Paquette	John Higgins	CN	02-Oct-15	29-Feb-16	01-Apr-15	02-Oct-15	01-Nov-15	30-Jun-17
W-SITE	WC Exterior Signage Ph 2	Provide additional directional road signage from the Morgan Lane campus entrance.	Bruce McCann	Maggie McInnis	Maggie McInnis		CD	15-Jan-17	01-Apr-17	15-Apr-17	15-May-17	15-Jun-17	15-Jul-17
W-SITE	WC Research Landscape Improvements	Update the previous Towers Golde plan for WC research building landscaping based upon new programmatic requirements.	Bruce McCann	Christie Day	Christie Day		CD	24-Apr-17	01-Dec-17	01-Sep-16	24-Apr-17	08-Jun-17	01-Dec-17
W-PWRPL	WC Tower Water Pump 6 Overhaul	The pump and motor serving cooling tower #'s 1 & 2 have been in service for over 15 years and need to be overhauled to sustain reliable system operation.	John Turner	Thomas Boothroyd	Sam Olmstead	Thomas Boothroyd	CN	11-Nov-16	24-Mar-17	17-Oct-16	17-Oct-16	14-Nov-16	31-Mar-17
W-PWRPL	WC Turbine Overhaul Chiller #2	Routine maintenance (every 5 years) on York Chiller #2 Steam Turbine Drive. This is to address turbine blade erosion and prevent blade failure which, if disregarded, could result in catastrophic damage to the chiller drive.	Keith Fordsmann	Thomas Boothroyd	Sam Olmstead	Thomas Boothroyd	CN	02-Dec-16	24-Mar-17	01-Nov-16	02-Dec-16	12-Dec-16	24-Mar-17

BLDG	Name	PROJECT DESCRIPTION	Director	Project Contact	Project Planner	Project Manager	Cur Ph	Approved Contract Documents End	Approved Construction End	Pre-Design Start Date	Contract Documents End Date	Construction Start Date	Substantial Completion
W-CC+WCA	W-CC B06 Data Ctr Electrical Upgrd FY17	Create redundant electrical distribution and standby power in Data Center for increased reliability.	Keith Fordsman	Michael Gibbons	David Spalding	David Spalding	CN	19-Jan-17	01-Jun-17	01-Oct-16	19-Jan-17	09-Feb-17	23-Jun-17
W-CC+WCA	W-CC B06 Data Ctr Electrical Upgrd FY18	Electrical upgrades for increased reliability and resiliency.	Keith Fordsman	Michael Gibbons	David Spalding	Michael Gibbons	DD	09-Jun-17	31-Jan-18	21-Mar-17	09-Jun-17	17-Jul-17	31-May-18
W-CSC	W-CSC A222 Laboratory Renovation	Upgrade existing laboratory for use as a new teaching lab.	Bruce McCann	Christie Day	Christie Day		CD	01-Apr-17	01-Aug-17	01-Feb-17	01-May-17	01-Jun-17	01-Sep-17
W-CSC	W-CSC Collections Loading&Treatment Area	Provide upgrades to the loading dock for shared uses of art object handling and building maintenance.	Keith Fordsman	Reyhan Larimer	Kristina Chmelar	Jon Olsen	CD	05-May-17	23-Mar-18	10-Feb-16	21-Apr-17	03-Jul-17	09-Mar-18
W-CSC	W-CSC PM Anthro Collection Fitout Study	Renovate Peabody Storage space at Collection Study Center for the relocation of anthropology collection from Peabody Museum	Keith Fordsman	Kristina Chmelar	Kristina Chmelar		DD	05-Jan-18	14-Dec-18	13-Feb-17	05-Jan-18	09-Apr-18	14-Dec-18
W-CSC	W-CSC Way Finding	Develop a way finding strategy for W-CSC including new directional signage and room numbering.	Bruce McCann	Eric Overland	Eric Overland	Eric Overland	CD	30-Sep-16	30-Jan-17	01-Aug-16	01-May-17	01-Jun-17	30-Sep-17
	W-CSC West Entrance Lobby Addition	Develop a new west entrance lobby addition for the W-CSC building.	Bruce McCann	Eric Overland	Eric Overland		PF			01-Jan-17	01-Jan-17	01-Jan-17	01-Jan-17
W-CSC	W-CSC West Entrance Study	Develop a new entrance to the building on the west side of the Collections Study Center.	Bruce McCann	Eric Overland	Eric Overland		PF	01-Sep-17	01-May-18	01-May-17	01-Nov-17	01-Jan-18	01-Jun-18
W-CSC	W-CSC YUAG ADA Collection Fitout	Renovate existing offices and workrooms for YUAG American Decorative Arts collection storage.	Keith Fordsman	Reyhan Larimer	Kristina Chmelar	Jon Olsen	CD	21-Apr-17	09-Mar-18	13-Jan-16	21-Apr-17	03-Jul-17	09-Mar-18
WGS	WGS 7 and 8 Floor Refurb FY15	Partial renovation of 7th and 8th Floor	JP Fernandes	JP Fernandes	James Fullton	Chelsea Monda	CN	18-Feb-15	20-Mar-15	18-Feb-15	18-Feb-15	18-Feb-15	20-Dec-15
WHIT121	WHIT121 1st Flr Reno	Renovate 1st floor of 121 Whitney for SOM.	JP Fernandes	Bryan Dorlando	Jeromy Powers	Bryan Dorlando	CN	20-Jan-17	31-May-17	01-Dec-16	20-Jan-17	06-Feb-17	06-Jun-17
WHIT199	WHIT199 1st Flr Reno	Renovate the entire first floor of 199 Whitney Avenue for SOM Executive Education program	JP Fernandes	Jeromy Powers	Jeromy Powers	Bryan Dorlando	PF	15-Dec-16	15-Dec-16	06-Mar-17	29-Dec-17	30-Apr-18	28-Dec-18
WHIT205	WHIT205 1, 2 Office Reno	Renovate the 1st and 2nd floor of Faculty Research Management Services to accommodate additional growth.	JP Fernandes	Chelsea Monda	Jeromy Powers	Chelsea Monda	CN	15-Feb-17	19-May-17	24-Oct-16	15-Feb-17	20-Mar-17	19-May-17
WHIT221	WHIT221 Lobby Improvements	Improve lobby security.	JP Fernandes	Chelsea Monda	Jeromy Powers	Chelsea Monda	CN	22-Sep-15	08-Jan-16	22-Sep-15	22-Sep-15	21-Dec-15	31-Mar-17
WHIT055	WHIT55 4th Floor Partial Reno FY16	Expand Summer Session and Conference and Events into ITS space.	JP Fernandes	Chelsea Monda	James Fullton	Chelsea Monda	CN	19-Dec-16	28-Apr-17	23-Mar-16	19-Dec-16	16-Jan-17	28-Apr-17
WHITAPTA	WHITAPTS Ext Lighting	Replace 58 outside lights with new LED fixtures.	JP Fernandes	James Fullton	James Fullton		PF	08-Sep-16	08-Sep-16	08-Sep-16	08-Sep-16	08-Sep-16	08-Sep-16
WHITAPTA	WHITAPTS Roof Replacement FY17	Replace roof on all buildings.	JP Fernandes	James Fullton	James Fullton		PF	06-Feb-17	06-Feb-17	06-Feb-17	06-Feb-17	06-Feb-17	06-Feb-17
WHITAPTA	WHITAPTS Waterproof Units FY15		JP Fernandes	Julie Mangino		Julie Mangino	DD	30-Jun-14	30-Jun-15	30-Jun-14	04-Oct-15	27-Oct-15	27-Nov-15

BLDG	Name	PROJECT DESCRIPTION	Director	Project Contact	Project Planner	Project Manager	Cur Ph	Approved Contract Documents End	Approved Construction End	Pre-Design Start Date	Contract Documents End Date	Construction Start Date	Substantial Completion
WINC344	WINC344 Chilled Water Upgrade FY17	Upgrade building chilled water system including the replacement of condenser water piping and change out of glycol based chilled water.	Anthony Kosior	Max Herbig	Michael Lamore	Max Herbig	CN	27-Mar-17	31-May-17	01-Dec-16	27-Mar-17	15-Mar-17	31-May-17
WINC344	WINC344 Entrance Upgrades	Redesign the entrance into 344 Winchester to enlarge entrance because of all the trucks.	JP Fernandes	James Fullton	James Fullton	Max Herbig	PD	31-Jan-17	31-May-17	01-Dec-16	31-Jan-17	01-Apr-17	31-May-17
SML	WINC344 YUL Digitization	YUL Tech services	John Turner	Max Herbig	Max Herbig	Max Herbig	CN	31-Jan-16	31-Jul-16	01-Jan-16	31-Jan-16	01-Jan-16	30-Sep-17
W-ABC	W-ISTC & W-ABC RO/DI System Upgrade	Separate the existing RO/DI water system serving W-ISTC and W-ABC and install new dedicated system in order to provide additional capacity.	Bruce McCann	Christie Day	Christie Day	Wen Lin	PD	05-Jun-17	22-Sep-17	07-Mar-17	05-Jun-17	30-Jun-17	22-Sep-17
W-ISTC	W-ISTC 140, 309 Lab Customization	Upgrade existing lab for new recruit for the Systems Biology Institute	Bruce McCann	Wen Lin	Wen Lin		CN	15-Nov-16	01-Feb-17	01-Nov-16	15-Nov-16	13-Jan-17	01-Jun-17
W-ISTC	W-ISTC Damper Replacement	Replace five existing automatic dampers and actuators in support of AHUs 1 through 5.	Bruce McCann	Frank Pepe	Frank Pepe	Frank Pepe	CN	01-Oct-16	31-Jan-17	01-Sep-16	01-Oct-16	01-Oct-16	30-Apr-17
WL	WL 113 MEP Infrastructure	Install new HVAC in the high bay area of Professional Shop 113.	JP Fernandes	Shellie Anello	JP Fernandes	Shellie Anello	CN	15-Feb-17	11-Sep-17	03-May-16	15-Feb-17	10-Apr-17	23-Oct-17
WL	WL Electrical Upgrades	Renovate WL Electrical Rooms for alternate power to Wright Lab and normal power to EAL and WL-W.	John Turner	Justin Pezolesi	Sam Olmstead	Justin Pezolesi	CN	01-Jan-16	01-Oct-16	15-Sep-15	01-Jan-16	15-Apr-16	01-Apr-17
WL	WL Program Alterations FY17	Program alterations post construction.	JP Fernandes	Shellie Anello	JP Fernandes	Shellie Anello	CN	01-Nov-16	01-Feb-17	01-Nov-16	01-Nov-16	01-Nov-16	30-Apr-17
WLH	WLH Sudler Hall Reno	Renovate Sudler Hall.	JP Fernandes	Sydney Colon	Maggie McInnis	Sydney Colon	CN	01-Apr-16	01-Sep-17	01-Feb-16	01-Apr-16	15-May-17	01-Sep-17
WL-W	WL-W Partial Ext Painting FY16	Paint exterior front façade which is peeling.	JP Fernandes	JP Fernandes	JP Fernandes	James Fullton	CD	04-Oct-15	24-Oct-15	04-Oct-15	04-Oct-15	14-Oct-15	24-Oct-15
WL-W	WL-W Temp Storage Units	Install temporary storage units along the loading dock area on the grass.	JP Fernandes	Shellie Anello	Kari Nordstrom	Shellie Anello	CN	22-Mar-16	06-Jun-16	22-Mar-16	22-Mar-16	01-Aug-16	31-Oct-16
W-OCN	W-OCN Nursing Master Plan Study	Review the existing School of Nursing facility for future enhancements including new classrooms and expansion of Simulation Center.	Bruce McCann	Reyhan Larimer	Reyhan Larimer	Reyhan Larimer	DD	19-May-17	19-May-17	19-May-17	19-May-17	19-May-17	19-May-17
W-OCS	W-OCS Clinical Feasibility Study	Study the feasibility of collocating select YMG clinical practices to the Yale West Campus.	Bruce McCann	Robynne Orr	Robynne Orr		MP	04-Nov-16	04-Nov-16	01-Aug-16	20-Jan-17	01-Aug-16	30-Sep-17
AFH	Women's Field House	Create a new field house with locker and showers, public restrooms and concessions.	JP Fernandes	Jeromy Powers	Jeromy Powers	Chelsea Monda	DD	30-Aug-16	15-May-17	23-May-16	28-Apr-17	26-Jun-17	02-Mar-18

BLDG	Name	PROJECT DESCRIPTION	Director	Project Contact	Project Planner	Project Manager	Cur Ph	Approved Contract Documents End	Approved Construction End	Pre-Design Start Date	Contract Documents End Date	Construction Start Date	Substantial Completion
WOOD	WOOD Basement Office	Create a new small conference room	JP Fernandes	Bryan Dorlando	JP Fernandes		PC	08-Sep-16	08-Sep-16	08-Sep-16	08-Sep-16	08-Sep-16	31-Dec-16
WOOL	WOOL Renovation Feasibility Study	Feasibility Study for Woolsey Hall	JP Fernandes	Steve Brown	Steve Brown		DD	19-May-16	19-May-16	19-May-16	30-Dec-16	02-Feb-17	20-Dec-17
WTS	WTS Public Space Refurbishment FY17	Repalce the carpet and paint walls in the public corridors.	JP Fernandes	Julie Mangino	Maggie McInnis	Julie Mangino	CN	01-Aug-16	01-May-17	01-Jul-16	01-Aug-16	15-Oct-16	01-May-17
WTS	WTS Seminar Rooms FY17	Convert various offices into large seminar rooms. Phase II	JP Fernandes	Julie Mangino	JP Fernandes	Julie Mangino	CN	01-May-16	17-Jan-17	10-Dec-16	01-May-16	01-Jun-16	17-Jan-17
WWW	WWW 2 Corridor Upgrade	Upgrade corridor finishes linking NSB and HRT on the 2nd floor.	Bruce McCann	Robynne Orr	Robynne Orr	Reyhan Larimer	DD	14-Oct-16	27-Jan-17	25-Apr-16	17-Mar-17	15-May-17	31-Aug-17
WWW	WWW B 05-31 Aquatics Renovation	Renovate an existing aquatics facility and custodial services space for a new aquatics use.	Bruce McCann	Christie Day	Christie Day	Wen Lin	CD	15-Mar-17	31-Dec-17	01-Nov-16	01-May-17	01-Jun-17	01-Feb-18
YALEFLD	Yale Field Structure Improvements			Douglas Denes			PF	08-Sep-16	31-Oct-17	08-Sep-16	08-Sep-16	08-Sep-16	31-Oct-17
LW001	Yale Medicine Signage	Remove existing YMG signage in multiple on and off campus clinical locations and replace with Yale Medicine signage.	Bruce McCann	Robynne Orr	Robynne Orr		CN	19-Aug-16	30-Jun-17	04-Jul-16	19-Aug-16	22-Aug-16	30-Dec-17
YSB	Yale Science Building	Provide a new biology research lab building and centralized research support facility. The project will also renovate a portion for the the KBT Concourse and Plaza.	George Zdru	Sheri M. Miller	Kari Nordstrom	Sheri M. Miller	PC	06-Jan-17	10-Oct-19	23-Feb-15	13-Jan-17	01-Apr-17	10-Oct-19
VARBLD-M	YARC Facilities Monitoring FY16		Bruce McCann	Jack Tiboni	Bruce McCann	Jack Tiboni	CN	31-Dec-15	31-Dec-15	03-Feb-16	31-Dec-16	03-Feb-16	31-Dec-16
AMISB	YARC Floor Upgrades FY 17	Upgrade flooring in existing YARC research support facilities.	Bruce McCann	Christian Roux	Christie Day	Christian Roux	CN	31-Aug-16	01-Jun-17	01-Aug-16	31-Aug-16	17-Sep-16	30-Jun-17
AMISB	YARC Radio Infrastructure Upgrade	YARC/Facilities radio communications upgrade in TAC, LSOG, and Amistad to boost signal for radio communication. Cost to be split by Facilities and YARC.	Nicholas Kornacki	Jack Tiboni	Jack Tiboni	Nicholas Kornacki	CN	17-Jun-15	30-Sep-15	05-May-15	31-Dec-15	01-Jan-17	30-Jun-17
YHC	YHC Egress Compliance FY15	Create an egress discharge from loading dock when the gates are down; create a egress from mechanical roof area.	JP Fernandes	James Fullton	James Fullton	Julie Mangino	PF	01-Dec-14	01-Dec-14	01-Oct-16	31-Dec-16	01-Mar-17	30-Jun-17
YHC	YHC Electrical Upgrade	Upgrade existing electrical system to allow for more seamless transfer to emergency system and to improve safety.	John Turner	Max Herbig	Jim Cramond	Max Herbig	CN	26-Feb-16	30-Jun-16	31-Oct-15	26-Feb-16	01-Mar-16	01-Aug-17
YHC	YHC Partial 3rd Flr Flood Repair	Emergency repair of 3rd floor treatment rooms damage by flood.	JP Fernandes	Julie Mangino	James Fullton		CN	01-Mar-16	31-Oct-16	11-Dec-15	11-Dec-15	12-Dec-15	01-Jan-17

BLDG	Name	PROJECT DESCRIPTION	Director	Project Contact	Project Planner	Project Manager	Cur Ph	Approved Contract Documents End	Approved Construction End	Pre-Design Start Date	Contract Documents End Date	Construction Start Date	Substantial Completion
YHC	YHC Wall Base Repair	Correct terrazzo base at corner to prevent them from breaking off.	JP Fernandes	Julie Mangino	James Fullton	Julie Mangino	PF	22-Sep-15	22-Sep-15	30-Apr-16	30-Sep-16	01-Nov-16	30-Jun-17
YMF-DIN	YMF Fire Rebuild FY17	Construct three new buildings destroyed by fire.	JP Fernandes	Michael Gibbons	Douglas Denes	Michael Gibbons	CN	15-Sep-16	31-May-17	01-Jun-16	15-Sep-16	01-Dec-16	31-May-17
YMF-RL	YMF Lab Building FY17	Construct a new three season-laboratory building, associated with the master plan	JP Fernandes	Michael Gibbons	Douglas Denes	Michael Gibbons	CN	15-Sep-16	31-May-17	10-Feb-16	15-Sep-16	01-Dec-16	30-Jun-17
YORK149	YORK 149 1st Flr Reno DMCA	Renovate existing first floor space for Digital Media Center for the Arts (DMCA).	JP Fernandes	Douglas Denes	Douglas Denes	Jon Olsen	CD	31-Mar-17	31-Jul-17	16-Nov-16	31-Mar-17	17-May-17	31-Aug-17
YORK149	YORK149 First Flr MECH Upgrades	Replace existing air handler support first floor program spaces.	JP Fernandes	Douglas Denes	Douglas Denes	Jon Olsen	CD	24-Mar-17	11-Aug-17	25-Jan-17	31-Mar-17	15-May-17	31-Aug-17
CYPG	YORK150 1st Floor Reno FY17	Renovate the first floor retail space for use as a large event space when Commons goes off-line.	JP Fernandes	Jeromy Powers	Jeromy Powers	Sydney Colon	DD	07-Apr-17	25-Aug-17	09-Jan-17	07-Apr-17	08-May-17	25-Aug-17
HGS	YORK320 Renovation	Complete exterior and interior renovation of the former Hall of Graduate Studies to accommodate the Center for the Humanities.	George Zdru	Jim Elmasry	Jim Elmasry	Jon Olsen	DD	31-Jan-18	31-Jan-20	01-May-16	31-Jan-18	01-Jun-18	31-Jan-20
YPB	YPB Fuel Oil Tank Replacement		Keith Fordsman	Max Herbig	Sam Olmstead	David Spalding	DD	01-May-17	01-Sep-17	21-Feb-17	01-May-17	01-Jun-17	01-Sep-17
YORK149	YSD & YRT Site Developments	The intent of this programming effort is to provide an update to the YSD/YRT Programming, Planning and Concept Design Report, January 2005 and to provide two site feasibility studies through Pre-Design phase for 149 York and the northwest corner at York and Crown streets.	JP Fernandes	Kristina Chmelar		Kristina Chmelar	MP		31-May-11				01-Jul-21
VARBLD-M	YSM Cold Room Upgrades	To upgrade various cold rooms with new equipment that are utilizing R22 gas and that exceeded their life expectancies.	Nicholas Kornacki	Gary Damora	Gary Damora	Gary Damora	CN	30-Jan-15	31-Dec-16	18-Nov-14	30-Jan-15	06-Jan-15	01-Jun-17
YUAGBLDG	YUAG Admin Bldg Study	Provide a Pre-Design Study for a new building for YUAG administration.	Keith Fordsman	Cathy Jackson	Cathy Jackson	Jon Olsen	PD	19-May-17	19-May-17	13-Mar-17	19-May-17	13-Mar-17	19-May-17
YUAG	YUAG Capital Maintenance FY17	Provide design and repair to exterior envelope leaks and replace interior wood flooring.	George Zdru	Sheri M. Miller	Kristina Chmelar	Sheri M. Miller	CN	29-Jul-16	02-Jun-17	19-Apr-16	29-Jul-16	01-Aug-16	02-Jun-17
YUAG	YUAG Window Condensate Correction FY16	Correct the condensate issue on some of the windows at YUAG.	John Turner	Sheri M. Miller	Kristina Chmelar	Sheri M. Miller	CN	03-Dec-15	29-Jan-16	24-Nov-15	03-Dec-15	04-Dec-15	30-Apr-17
YUAG	YUAG Window Upgrades	Install vents on Hopes windows and make modifications to the curtainwall.	JP Fernandes	Sheri M. Miller	Kristina Chmelar	Sheri M. Miller	CN	24-Apr-16	24-Aug-16	01-Nov-15	24-Apr-16	01-Jun-16	30-Apr-17

PHASE KEY	
PF	Project Formulation
PD	Preliminary Design
DD	Design Development
CD	Construction Documents
PC	Procurement
CN	Construction